

Hull City Centre Public Realm Regeneration Project - Art Installations

ID	Task Name	Duration	Start	Finish	2nd Quarter Apr May Jun	3rd Quarter Jul Aug Sep	4th Quarter Oct Nov Dec	1st Quarter Jan Feb Mar	2nd Quarter Apr May Jun	3rd Quarter Jul Aug Sep	4th Oct					
1																
2	Public Realm Works	406 days?	Wed 01/04/15	Wed 19/10/16	[Summary Bar]											
3	Procurement of Contractor	50 days	Mon 08/06/15	Fri 14/08/15	[Task Bar]											
4	Start on Site	0 days	Fri 11/09/15	Fri 11/09/15	[Milestone]											
5	Construction Works	284 days	Mon 14/09/15	Thu 13/10/16	[Task Bar]											
6	Construction Completion	0 days	Thu 13/10/16	Thu 13/10/16	[Milestone]											
7	Artist Works	393 days?	Wed 01/04/15	Fri 30/09/16	[Summary Bar]											
8	Nayan Kulkarni	393 days?	Wed 01/04/15	Fri 30/09/16	[Summary Bar]											
9	Concept development	44 days	Wed 01/04/15	Mon 01/06/15	[Task Bar]											
10	Cost Plan	0 days	Thu 28/05/15	Thu 28/05/15	[Milestone]											
11	Presentation to Plans Panel	0 days	Thu 28/05/15	Thu 28/05/15	[Milestone]											
12	Client Approval to Proceed	0 days	Fri 17/07/15	Fri 17/07/15	[Milestone]											
13	Design Development	105 days?	Mon 03/08/15	Fri 25/12/15	[Task Bar]											
14	Confirm price with Contractor	25 days	Mon 28/12/15	Fri 29/01/16	[Task Bar]											
15	Implementation	172 days	Thu 04/02/16	Fri 30/09/16	[Task Bar]											
16	Richard Wilson	350 days	Mon 01/06/15	Fri 30/09/16	[Summary Bar]											
17	Concept Development	65 days	Mon 01/06/15	Fri 28/08/15	[Task Bar]											
18	Cost Plan	0 days	Mon 31/08/15	Mon 31/08/15	[Milestone]											
19	Presentation to Plans Panel	0 days	Thu 03/09/15	Thu 03/09/15	[Milestone]											
20	Funding confirmed	80 days	Mon 06/07/15	Fri 23/10/15	[Task Bar]											
21	Client Approval to Proceed	0 days	Fri 23/10/15	Fri 23/10/15	[Milestone]											
22	Planning Application Submitted	0 days	Fri 23/10/15	Fri 23/10/15	[Milestone]											
23	Planning Determination	40 days	Mon 26/10/15	Fri 18/12/15	[Task Bar]											
24	Planning Consent Granted	0 days	Fri 18/12/15	Fri 18/12/15	[Milestone]											
25	Design Development	60 days	Mon 26/10/15	Fri 15/01/16	[Task Bar]											
26	Confirm price with Contractor & Fabricator	25 days	Mon 18/01/16	Fri 19/02/16	[Task Bar]											
27	Fabrication	120 days	Mon 22/02/16	Fri 05/08/16	[Task Bar]											
28	Installation	40 days	Mon 08/08/16	Fri 30/09/16	[Task Bar]											
29	Tonkin Liu	374 days	Wed 01/04/15	Mon 05/09/16	[Summary Bar]											
30	Concept Development	43 days	Wed 01/04/15	Fri 29/05/15	[Task Bar]											
31	Cost Plan	0 days	Fri 10/07/15	Fri 10/07/15	[Milestone]											
32	Presentation to Plans Panel	0 days	Tue 21/07/15	Tue 21/07/15	[Milestone]											
33	Client Approval to Proceed	0 days	Mon 03/08/15	Mon 03/08/15	[Milestone]											
34	Prototype constructed to test effect	40 days	Tue 04/08/15	Mon 28/09/15	[Task Bar]											
35	Planning Application Submitted	0 days	Mon 28/09/15	Mon 28/09/15	[Milestone]											
36	Planning Determination	40 days	Tue 29/09/15	Mon 23/11/15	[Task Bar]											
37	Planning Consent Granted	0 days	Mon 23/11/15	Mon 23/11/15	[Milestone]											
38	Design Development	60 days	Tue 29/09/15	Mon 21/12/15	[Task Bar]											
39	Confirm price with Contractor & Fabricator	25 days	Tue 22/12/15	Mon 25/01/16	[Task Bar]											
40	Fabrication	120 days	Tue 26/01/16	Mon 11/07/16	[Task Bar]											
41	Installation	40 days	Tue 12/07/16	Mon 05/09/16	[Task Bar]											
42	Michael Pinsky	406 days	Wed 01/04/15	Wed 19/10/16	[Summary Bar]											
43	Concept Development	88 days	Wed 01/04/15	Fri 31/07/15	[Task Bar]											
44	Cost Plan	0 days	Fri 31/07/15	Fri 31/07/15	[Milestone]											
45	Presentation to Plans Panel	0 days	Thu 03/09/15	Thu 03/09/15	[Milestone]											
46	Client Approval to Proceed	0 days	Wed 16/09/15	Wed 16/09/15	[Milestone]											
47	Prototype constructed	40 days	Thu 17/09/15	Wed 11/11/15	[Task Bar]											
48	Client Approval to Proceed	0 days	Wed 11/11/15	Wed 11/11/15	[Milestone]											
49	Design Development	60 days	Thu 12/11/15	Wed 03/02/16	[Task Bar]											
50	Confirm price with Contractor & Fabricator	25 days	Thu 04/02/16	Wed 09/03/16	[Task Bar]											
51	Fabrication	120 days	Thu 10/03/16	Wed 24/08/16	[Task Bar]											
52	Installation	40 days	Thu 25/08/16	Wed 19/10/16	[Task Bar]											

Project: 2015-06-23 Artist Prog	Task		Inactive Summary		External Tasks
	Split		Manual Task		External Milestone
	Milestone		Duration-only		Deadline
	Summary		Manual Summary Rollup		Progress
	Project Summary		Manual Summary		Manual Progress
	Inactive Task		Start-only		
	Inactive Milestone		Finish-only		